

Phase 2 – Mid Life Upgrade

Awarded close to Christmas

\$8-9 million (of \$14 million) – gym was \$2.5 million (Phase 1)

Completion by Aug 2018 (21 month contract)

Once awarded FHS admin will sit with company, DTI & ASD-W to determine a more detailed schedule

Phase 3 (Civil – outdoor work) after phase 2

New Air vents and associated roofing – summer 2017 & 2018

Underground Electrical upgrade from Prospect to basement – no power for 4 weeks in summer 2017

Elevator Upgrade – no later than June 2018 (extension until Aug 2018?)
– resource washroom upgrade will be done on main floor before this occurs

Cafeteria Upgrade – Mid June – Aug 30 (summer of 2017 or 2018)

Classroom Upgrades – C Wing plus select classes in D/E/F wing
– electrical, painting, tiles (floor and ceiling) baseboard, cabinetry
-Max 10 classes at a time
– hallway work?
– outside normal hours?

E/F wing ventilation/ductwork – by end of project

Washroom upgrades – max 2 male student and 2 female student at a time
– min 1 male and 1 female staff
– completed in stacks

Stairwell extensions to roof

Large Gym Reno – Floor
 – roof top units
 – June, July, August 2017

Outside ramp to gym

Cafeteria Windows

Admin/Guidance Windows

Added Exam stipulation – Quiet times